

Form Information

Form Name: Work Order Form

Submitter Name: Nicolaus Lawson (nicolaus.lawson)
Submission Date: Feb 15, 2017 4:52:06 PM COT
Server Receive Date: Feb 15, 2017 4:52:16 PM COT

Reference Number: 20170215-1855374075

Location: Leinster Rd, Kingston, Jamaica

Feb 15, 2017 4:51:59 PM COT [View Map]

Work Order

Date Feb 15, 2017

Supervisor Franklyn Saunders
Crew MO2 (Mona team #2)

Zone office Mona

Road Leinster Rd, Kingston, Jamaica

Feb 15, 2017 4:50:01 PM COT [View Map]

Property # 34 elm Meter # 1232

Leak status Leak found

Excavation required? Yes

Before Excavation

Is the leak visible? Yes
Observation Street

After Excavation

Origin of the leak Main

Pre-repair photos



Pre-repair sketch photos



Leak Survey (Main)

Failure type (pipe)	Pin hole
Failure type (fittings)	Elbow
Cause of leak	Corrosion Poor instalation Soil settlement Tree roots
Pipe material	DI
Pipe size (inch/mm)	26
Pipe circumference (mm)	355
OD (mm)	113.00
OD (inch)	4.45
Saddle	
Saddle	4x1-1/2
Description:	4"x1-1/2" BSPT Brass Single Strap Saddle 3846BSPT C900 4.80
Quantity	4
Ball Valve	
Ball valve (at saddle)	Ball Valve DZR. 1"F X 1"M
Description:	Ball Valve DZR. 1"F X 1"M
Quantity	2
Elbow 90°	
Elbow 90° (at saddle)	Elbow 90 DZR. Male x Female 1"X1"
Description:	Elbow 90 DZR. Male x Female 1"X1"
Quantity	3
ISIFLO Coupling Straight	
Quantity	0
ISIFLO Coupling Elbow 90°	
Quantity	0
Insert for PEX	


Quantity	0
PEX Pipe	
Length (cm)	0
Meter Valve	
Quantity	0
	•
Manifold	
Quantity	0
Cap for Manifold	
Quantity	0
Clamp	
Quantity	0
Flex Adaptor	
Quantity	0
Detection Tape	
	67T06W-Detecto Tape
Detection tape Description:	Detecto Tape Water
Length (cm)	33
2511941 (5111)	
Reinstatement	
Bedding	Yes
Back filling	Yes
Compaction	No
Outstanding ground works	
Asphalt works	Yes
Concrete works	Yes
Sidewalk works	Yes
Sidewalk curb works	Yes
After Repair Photos/Remarks	
Post Repair Photos	



Remarks thanks

Job Closed

I verify that the above information is complete and accurate. Site supervisor signature (Miya)



Team leader signature (NWC)



Date/Time Remarks Feb 15, 2017 4:51:55 PM COT worlcome